## GOVERNMENT OF ANHDRA PRADESH <u>A B S T R A C T</u>

NABARD- RIDF-XIII – East Godavari District - Construction of bridge at Km 4/40 of Teki Major Drain near Pallipalem village – Granting of Extension of Agreement Time up to 23.11.2011 with out imposing fine - Orders - Issued.

## PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 644

**Dated:27.04.2011**Read the following:

1. GO.Rt.No.542 Panchayat Raj & RD (ProgsII) Dept dated 31.3.2008.

2. From the CE, PR, NABARD, Hyd.Lr.No.NB14/NAB-RIDF/ XIII/ Pallipalem Bridge / EG/ 2008,dt. 14.02.2011.

\*\*\*\*

## **ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 23.11.2011 in respect to the work "Construction of bridge at Km 4/40 of Teki Major Drain near Pallipalem village" in East Godavari District without imposing fine as the delay is not attributable to the contractor and it was only due to natural calamity and administrative nature involving inter departmental issues.

- 2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad, is requested to take necessary action accordingly.
- 3. This orders issues with the concurrence of the Finance (WA-I) Department, vide their U.O.No 5986/92/WAI/11 dated 1.4.2011
- 4. A copy of this order is available on the Internet and can be accessed at <a href="https://www.ap.gov.in/goir">www.ap.gov.in/goir</a>.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

## Dr. RAJIV SHARMA PRINCIPAL SECRETARY TO GOVERNMENT

To:

The Chief Engineer, Panchayat Raj, NABARD, Hyderabad. The Superintending Engineer, Panchayat Raj, Kakinada, E.G District. The OSD to M (Panchayat Raj & RWS) Copy to The Finance (WA-I) Department Sc / Sf

//FORWARDED::BY ORDER//

**SECTION OFFICER**